Daily Drilling Report — HGR-19 · Day 34

Field: Hugrijan · Report date: 11-Jun-2025
Depth at 06:00: 3,238 m · Progress: 42 m
Mud: KCl-PHPA-glycol WBM, 10.8 ppg

Operations summary (00:00–24:00)

00:00–05:30 Drilled 8-1/2" hole in Kopili from 3,196 m to 3,221 m. Background gas increased from 18 to 140 units with connection gas of 260 units. Corrected d-exponent trend reversed at 3,205 m indicating a pressure transition.

05:30–07:00 Observed pit gain of 12 bbl and flow-out increase at 3,226 m. Shut in the well. SIDPP 380 psi, SICP 520 psi.

07:00–15:30 Killed the well by wait-and-weight method with 11.6 ppg kill mud. Circulated out the influx; well static. NPT 8.5 hours.

15:30–24:00 Resumed drilling with 11.6 ppg mud to 3,238 m. No further gains.

Remarks

Offset wells in Hugrijan show overpressure in the middle Kopili. Recommend raising mud weight before 3,190 m on future wells.